

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7

25X1

25X1

25X1

Page Denied

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7

Office: OL/RECD

Objective Statement: Complete Renovations for Occupancy

Responsible Officer:

Significant Funding Amount: FY 83

Quarter Ending: 30 Sep 1983

O — Scheduled

X — Actual

Activities Planned	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Lease and renovation of												
Requirements drawings complete and delivered to contractor.						OX						
Contractor prepares working drawings and advises cost estimate for renovations									OX			
Independent contractor validation of cost estimates									X	O		
Renovations on special requirements begins									OX			
Contractor given Authorization to Proceed									OX			
Renovation/Construction Completed												*
*See attached narrative												

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7

OBJECTIVE STATEMENT: Complete Renovations for Occupancy

Renovations totalled approximately [REDACTED] in FY 1983. Construction is proceeding on schedule. It is expected that occupancy of the building will begin about 1 December 1983.

25X1

25X1